

# **C60 CUMMINS/CAPSTONE** **CHP WITH REMOTE** **DISPATCH**

**Wayne Ruhnke**  
**President**  
**Ruhnke Consulting Inc.**  
**Pickering ON Canada**

# Project Site



# Project Organization

<b>Program Manager:</b>	<b>Rob Brandon, CANMET Energy Technology Centre</b>
<b>Funding Partners:</b>	<b>1 - Natural Resources Canada (PERD Program) 2 - Public Works and Government Services Canada 3 - Enbridge Gas Distribution</b>
<b>Demo Site Host:</b>	<b>Health Canada, Scarborough, Ontario</b>
<b>Design Spec. Engineer:</b>	<b>CEM Engineering, St. Catherines, Ontario</b>
<b>Project Engineer:</b>	<b>Bryan Halliday, CANMET Energy Technology Centre</b>
<b>Project Manager:</b>	<b>Ruhnke Consulting Inc., Pickering, Ontario</b>

# Project Organization (Cont'd)

## Principal Suppliers:

- 1 - **Cummins Ontario, Inc. (Mississauga, Ont.)**  
Capstone 60 Microturbine Generator Set,  
Copeland Scroll Fuel Gas Booster
  
- 2 - **Unifin International Inc. (London, Ont.)**  
MicoGen, 2<sup>nd</sup>-generation Flue Gas Heat  
Recovery unit
  
- 3 - **Full Circle Systems Inc. (Richmond Hill, Ont.)**  
General Contractor
  
- 4 - **DTE Energy Technologies (Farmington, MI)**  
Web-enabled Energy Management System

# Project Milestones

<u>Milestone</u>	<u>Plan</u>	<u>Actual</u>
Equipment Delivery	Aug 12/02	Aug 12/02
System Commissioned	Sep 20/02	Oct 09/02

**Commissioning delayed 2 weeks due to installation delays.**

Placed in Service	Sep 20/02	Nov 27/02
-------------------	-----------	-----------

**System operation delayed due to:  
1) Heat Recovery unit installation error, and  
2) delayed Regulatory Authority approval.**

Energy Management System	Sep 20/02	Jan 10/03
--------------------------	-----------	-----------

**System monitoring delayed due to delay in issuing monitoring contract.**

# Summary Performance

**Nov 27/02 to Dec 31/03**

- **Hours of Operation:** **5050 hrs**
- **Net economic performance** **\$3,841.**
- **Average electrical efficiency** **23.0%**
- **Average thermal efficiency** **38.6%**
- **Total efficiency performance** **61.6%**
- **Hours availability (up to Nov 2/03)** **80.4%**

# Detailed Economic Performance

**Nov 27/02 - Dec 31/03**

	<b><u>Net Gas Used (m<sup>3</sup>)</u></b>	<b><u>Elect. Gen (Kwh)</u></b>	<b><u>Net Gas Cost (\$)</u></b>	<b><u>Net Elect. Credits (\$)</u></b>	<b><u>Net Energy Credits (\$)</u></b>
<b>Q4-02</b>	<b>3,612</b>	<b>20,800</b>	<b>1,143.70</b>	<b>1,396.79</b>	<b>253.09</b>
<b>Q1-03</b>	<b>21,902</b>	<b>118,600</b>	<b>7,047.27</b>	<b>11,087.30</b>	<b>4,040.03</b>
<b>Q2-03</b>	<b>14,093</b>	<b>80,200</b>	<b>5,349.99</b>	<b>5,895.85</b>	<b>545.86</b>
<b>Q3-03</b>	<b>13,551</b>	<b>42,800</b>	<b>5,956.24</b>	<b>4,305.79</b>	<b>-1,650.45</b>
<b>*Q4-03</b>	<b><u>3,529</u></b>	<b><u>16,800</u></b>	<b><u>1,358.72</u></b>	<b><u>2,011.28</u></b>	<b><u>652.56</u></b>
<b>TOTAL</b>	<b>56,687</b>	<b>279,200</b>	<b>\$20,855.92</b>	<b>\$24,697.01</b>	<b>\$3,841.09</b>

**\* Turbine out of service since Nov 02/03.**

# Detailed Efficiency Performance

**Nov 27/02 - Dec 31/03**

	<b><u>Turbine Gas (Kwh)</u></b>	<b><u>Thermal Output (Kwh)</u></b>	<b><u>Elect. Gen. (Kwh)</u></b>	<b><u>Elect. Eff. (%)</u></b>	<b><u>Thermal Eff. (%)</u></b>	<b><u>Total Eff. (%)</u></b>	<b><u>Average kw</u></b>
<b>Q4-02</b>	<b>86,542</b>	<b>36,680</b>	<b>20,800</b>	<b>24.0</b>	<b>42.4</b>	<b>66.4</b>	<b>58.0</b>
<b>Q1-03</b>	<b>484,912</b>	<b>192,560</b>	<b>118,600</b>	<b>24.5</b>	<b>39.7</b>	<b>64.2</b>	<b>58.0</b>
<b>Q2-03</b>	<b>347,512</b>	<b>150,530</b>	<b>80,200</b>	<b>23.6</b>	<b>43.3</b>	<b>66.4</b>	<b>55.1</b>
<b>Q3-03</b>	<b>216,076</b>	<b>56,170</b>	<b>42,800</b>	<b>19.8</b>	<b>26.0</b>	<b>45.8</b>	<b>54.1</b>
<b>*Q4-03</b>	<b><u>80,894</u></b>	<b><u>33,100</u></b>	<b><u>16,800</u></b>	<b><u>20.8</u></b>	<b><u>40.9</u></b>	<b><u>61.7</u></b>	<b><u>53.1</u></b>
<b>TOTAL</b>	<b>1,215,936</b>	<b>469,040</b>	<b>279,200</b>	<b>23.0</b>	<b>38.6</b>	<b>61.5</b>	<b>55.5</b>

# Detailed Availability Performance

**Nov 27/02 - Nov 02/03**

	Available Hrs.		Run Hours		Availability		<u>Starts</u>
	<u>Mo.</u>	<u>PTD</u>	<u>Mo.</u>	<u>PTD</u>	<u>Mo.</u>	<u>PTD</u>	
Q4-02	842.7	842.7	338.7	338.7	40.2	40.2	15
Q1-03	2,148.8	3,027.5	2,071.3	2,410.0	94.8	79.6	9
Q2-03	1,870.6	4,898.1	1,388.1	3,798.1	74.2	77.5	39
Q3-03	972.1	5,870.2	921.8	4,719.9	94.8	80.4	53
Q4-03	Turbine shut down Nov 02/03: internal fault: still out of service.						99
<b>TOTAL</b>	<b>5,870.2</b>	<b>14,638.5</b>	<b>4,719.9</b>	<b>11,266.7</b>		<b>80.4</b>	<b>215</b>

# Microturbine Issues

**Dec 17/02**

**Replace defective communication modem**

**Jun 25/03**

**Engine changeout - reliability upgrade  
(double diaphragm coupling retrofit)**

**Nov 02/02 to  
Dec 17/03**

**Failed to start  
Replaced:  
  Precharge board twice  
  Ceramic resistor on BCM  
  IGBT and power supply board on ECM  
Replaced 3 - 125 amp fuses @ MCC  
Mean time to repair - 45+ days**

**Dec 17/03 to  
Present**

**Need to replace igniter  
Parts not yet received  
Mean time to repair - 30+ days  
Total mean time to repair 75+ days**

**Future**

**New engine to be installed once unit up and running**

# Balance of System Issues

## Unifin Heat Exchange

**Oct 20-Nov 19/02**

**Both software and hardware needed to be modified to stop cycling from recovery to bypass**

**Nov 19/02**

**Keypad changed due to excessive moisture**

**Jun 23/03**

**Repainted all exterior panels due to accelerated rusting**

**Aug 13/03**

**Replaced defective keypad and power supply**

**Dec 12/03**

**Removed defective display power supply. Keypad and power supply to be mounted in weatherproof box on exterior front panel. Still waiting for installation.**

# Balance of System Issues (cont'd)

## Manifold Breaching Insulation

**Jun 27/03**

**Added two inches additional insulation from microturbine to Unifin Head Exchanger**

**Found some initial insulation missing.**

## Copeland Compressor

**Nov 29-Dec 17/02**

**Replaced defective power supply and contactor.  
Mean time to repair - 18 days.**

**Apr 14-22/03**

**Replaced defective power supply.  
Mean time to repair - 8 days.**

**Apr 22-29/03**

**Replaced defective Uni drive.  
Mean time to repair - 7 days**

# Thermal Load Issues

**Dec 13/03**

**Poor thermal output - 91.3 kw**

**Unifin confirmed unit working normally according to performance program output (120 kw)  
Increased water flow**

**Aug 13/03**

**Poor performance (13.9% thermal efficiency)**

**Reduced water temperature at request of Building Manager (45/60° C)  
0 - 10 kw output  
High efficiency summer boilers were running**

**Oct 01/03**

**Increased water temperature to 70/85° C  
110-120 kw output**

# Issues for Improvement

## Improve System Reliability (PTD Availability 80%)

**Microturbine**

**Capstone provided two engine upgrades:**

**1st no marked improvement**

**2nd still to be installed**

**Unifin Heat Exchanger**

**Locate keypad and power supply to exterior of unit  
(3 failures)**

**Paint unit to withstand outdoor environment without  
rusting.**

**Copeland Compressor**

**improve reliability of power supply.**

## Improve System Efficiency

**Microturbine**

**PTD electrical efficiency 23.0%**

**Electrical efficiency decreased after engine change**

**Investigate ways to improve**

**Unifin Heat Exchanger**

**PTD thermal efficiency 38.6%**

**At site initiate more efficient thermal load use in  
summer period**

# Issues for Improvement

## **Improve Mean Time to Repair**

**Capstone technical support is excellent**

**Improve supplier parts inventory and shipping**

**(Major turbine fault - Nov 02/03 still not repaired  
MTTR 75 days and counting.)**

## **Relationship with Site Operator**

**Relationship has been excellent. However not pleased with extended outage from Nov. 2/03 to present during prime heating season and high electricity costs.**

# Principal Conclusion

## Improve Overall Efficiency of Unit

	<b>PTD</b>	<b>Target</b>
<b>Electrical Efficiency</b>	<b>23.0%</b>	<b>26.0%</b>
<b>Thermal Efficiency</b>	<b>38.6%</b>	<b>50.0%</b>
<b>Total</b>	<b>61.6%</b>	<b>76.0%</b>

**Steps taken to increase water temp. settings @ heat exchanger**

**Expect upcoming engine change out to improve Electrical Efficiency**

**Net Economic Benefit      \$3841.                      \*\$24,484.**

**\*If 76% Eff. run PTD, the net benefit increase would be \$20,643.**

**Anticipate further net benefit with Economic Dispatch**

# Data System

- **Provided by DTE Energy Technologies, Farmington, MI**
- **Jan 09/03 system commissioned into service**
- **Near real time data available through web browser interface on internet**
- **DTE provides; monitoring, cost reporting and economic dispatch services**
- **Points monitored - turbine 19, other 13 for a total of 32 points**
- **As Ontario is a deregulated electricity market, DTE picks up five minute feeds from IMO**
- **Economic dispatch uses real time IMO feed, building gas and thermal meters as primary inputs. Many other secondary criteria are also used.**
- **Economic dispatch is programmed to monitor and dispatch on an hour by hour basis.**

# Data System (cont'd)

## Monitoring

**Data availability is good, however, data gaps exist due to their outages and data needs to be filled in.**

**Mar 10/03**

**Replaced defective mediation box at site**

**Jun 19/03**

**Replaced site hardware to accommodate economic dispatch**

## Dispatching

**Economic dispatch was developed, but used site to test it as we proceeded.**

## Programmed Operations

**Nov 27/02-Jun 08/03**

**Continuous (24/7)**

**Jun 09/03-Oct 14/03**

**Five days/week, Mon-Fri, 6:00-18:00hr**

**Oct 14/03-Present**

**Automatic economic dispatch**

# Data System (cont'd)

## **Cost Reporting**

**The reporting system is still in the testing stages.**

**Testing compounded by deregulated electricity market and software module received from DTE supplier.**

# Web-enabled Monitoring

