

# ornl

OAK RIDGE  
NATIONAL  
LABORATORY

MARTIN MARIETTA

MARTIN MARIETTA ENERGY SYSTEMS LIBRARIES



3 4456 0069715 5

ORNL/TM-10170

**Bulk Shielding Facility  
Quarterly Report  
April, May, and June 1986**

T. P. Hamrick  
F. E. Muggridge

OAK RIDGE NATIONAL LABORATORY

CENTRAL RESEARCH LIBRARY

CIRCULATION SECTION

ROOM ROOM 1

**LIBRARY LOAN COPY**

DO NOT TRANSFER TO ANOTHER PERSON

If you wish someone else to see this report, send in name with report and the library will arrange a loan.

OPERATED BY  
MARTIN MARIETTA ENERGY SYSTEMS, INC.  
FOR THE UNITED STATES  
DEPARTMENT OF ENERGY

Printed in the United States of America. Available from  
National Technical Information Service  
U.S. Department of Commerce  
5285 Port Royal Road, Springfield, Virginia 22161  
NTIS price codes—Printed Copy: A03; Microfiche A01

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Operations Division  
Reactor Operations Section

**BULK SHIELDING FACILITY QUARTERLY REPORT  
APRIL, MAY, AND JUNE 1986**


T. P. Hamrick  
F. E. Muggridge

SPONSOR: J. H. Swanks  
Operations Division

Date Published - September 1986

Notice: This document contains information of a preliminary nature. It is subject to revision or correction and, therefore, does not represent a final report.

Prepared by the  
Oak Ridge National Laboratory  
Oak Ridge, Tennessee 37831  
operated by  
Martin Marietta Energy Systems, Inc.,  
for the  
U.S. DEPARTMENT OF ENERGY  
under Contract No. DE-AC05-84OR21400



3 4456 0069715 5



## CONTENTS

	<u>Page</u>
LIST OF FIGURES . . . . .	v
LIST OF TABLES . . . . .	vii
SUMMARY . . . . .	1
BULK SHIELDING FACILITY . . . . .	1
OPERATIONS . . . . .	1
Shutdowns . . . . .	3
Maintenance and Changes . . . . .	3
Operational Activities . . . . .	8
Experiments . . . . .	10
Fuel . . . . .	10
Experiment Facilities Assignments . . . . .	10
Deminerlizer Performance . . . . .	12
SUMMARY OF SURVEILLANCE TESTS AT THE BSR . . . . .	12
POOL CRITICAL ASSEMBLY . . . . .	16
OPERATIONS . . . . .	16
SURVEILLANCE TESTS AT THE PCA . . . . .	17
DISTRIBUTION . . . . .	19



LIST OF FIGURES

<u>Figure</u>		<u>Page</u>
1	Core loading 102, BSR . . . . .	2



## LIST OF TABLES

<u>Table</u>		<u>Page</u>
1	Basic operating data (April-June 1986) . . . . .	3
2	Analysis of shutdowns . . . . .	4
3	Maintenance and changes, instrumentation and controls . .	5
4	Maintenance and changes, process systems . . . . .	7
5	Maintenance and changes, mechanical systems . . . . .	8
6	Operational activities . . . . .	9
7	Experiment facilities activity, NLTNIF . . . . .	10
8	Fuel and shim-safety rod status . . . . .	11
9	Experiment facilities assignments . . . . .	12
10	Demineralizer performance data . . . . .	13
11	Summary of surveillance tests at the BSR . . . . .	14
12	Summary of PCA operational activities . . . . .	16



**BULK SHIELDING FACILITY QUARTERLY REPORT  
APRIL, MAY, AND JUNE 1986**

**SUMMARY**

The BSR operated at an average power level of 1575 kW for 11.2% of the time during April, May, and June. Water-quality control in both the reactor primary and secondary cooling systems was satisfactory.

The PCA is shutdown for shim-safety rod magnets and associated electronic components upgrading. All PCA fuel elements were shipped during May to Savannah River Plant for reprocessing.


**BULK SHIELDING FACILITY**

**OPERATIONS**

The BSR remained down for most of the quarter due to no request to operate. The brief periods of operation were used for personnel training, tour groups, ATNIF sample irradiation, functional testing, and training university student groups.

The preliminary work for the National Low-Temperature Neutron Irradiation Facility (NLTNIF) installation continued.

Core loading 102 is shown in Fig. 1.



				FC	Al Can	Al Can	Al Can	Al Can
81	82	83	84	85	86	87	88	89
				Al Can	Al Can	Al Can	Al Can	Al Can
71	72	73	74	75	76	77	78	79
		EAST		OR-98-F 200	BSF-S-17 64	BSF-A10 188	BSF-S-18 65	BSF-A9 178
61	62	63	64	65	66	67	68	69
		D <sub>2</sub> O		BSF-T6 218	M-111-F 180	YZP-0049 204	BSF-T2 182	BSF-T5 215
51	52	53	54	55	56	57	58	59
		TANK		BSF-S-T2 110	BSF-T1 173	BSF-S-T4 109	BSF-T3 198	Al Plug <sup>a</sup>
41	42	43	44	45	46	47	48	49
				M-110-F 181	M-59-H 202	M-102-F 198	M-104-F 202	BSF-T4 216
31	32	33	34	35	36	37	38	39
				M-60-H 187	BSF-S-T1 85	M-95-F 185	BSF-S-T3 85	M-61-H 189
21	22	23	24	25	26	27	28	29
				Al Plug	Al Plug	Al Plug	Al Plug	Al Plug
11	12	13	14	15	16	17	18	19

<sup>a</sup>Core position for the National Low-Temperature Neutron Irradiation Facility.

### BSR CORE

LOADING NO.	102	
DATE	March 21, 1985	
EXCESS REACTIVITY	4.95% Δk/k	
OPERATING MASS	4014 g	
ROD POSITIONS AT CRITICAL (With Operating Mass)		
ROD NO.	IN. WITHDRAWN	
1	9.09	10.88
2	9.09	10.88
3	9.09	10.88
4	9.09	10.88
5	23.00	10.88
6	23.00	10.88
REMARKS:		
Rod calibrations made at 4 kW and core flow ~1000 gpm.		

2

Fig. 1. Core loading 102, BSR.

Table 1. Basic operating data  
(April-June 1986)

	This quarter	Last quarter	Year to date
Total energy, kWd	16,001	5945	21,946
Average operating power, kW	1,575	958	1,267
Time operating, %	11.2	6.9	9.1
Reactor availability, %	99.9	99.9	99.9
Reactor water radioactivity, cpm/ml (av)	4,448	1,268	2,858
Reactor water resistivity, ohm-cm (av)	2,030,000	2,032,000	2,031,000
Research samples	6	3	9

#### Shutdowns

The reactor experienced thirty scheduled shutdowns during the quarter. There were no unscheduled shutdowns during the quarter. Table 2 gives an analysis of the scheduled shutdowns.

#### Maintenance and Changes

Maintenance and changes to the instrumentation components in the complex are listed in Table 3.

Maintenance and changes of the process systems are listed in Table 4.

Maintenance and changes of the mechanical systems are listed in Table 5.

Table 2. Analysis of shutdowns

Description of shutdown	Number
<u>Scheduled</u>	
Experimenters:	
ATNIF samples	4
Other samples	6
Maintenance:	
Systems functional checks	1
Quarterly checks	1
Reactor Operations:	
University student groups (UT and MSU)	5
Training	7
Tour	<u>1</u>
Subtotal:	25
<u>Unscheduled</u>	
Experimenters:	0
Reactor Operations:	<u>0</u>
Subtotal:	0
TOTAL:	<u>25</u>

Table 3. Maintenance and changes, instrumentation and controls

Date	Components	Trouble/change	Maintenance Performed
4-2-86	Safety chamber	Zero out of tolerance	Adjusted chamber current
4-3-86	Miscellaneous temperature recorder	Thermocouple failed	Removed failed thermocouple and restored recorder to service
4-4-86 thru 4-10-86	pH probes	Intermittent out of range spikes	Cleaned probes
4-11-86	Pool exit water activity monitor	Intermittent out of range spikes	Replaced amplifier
4-14-86	Monitrons and CAMs	Routine	Calibration checks
4-14-86	Auxiliary fission chamber	New	Set up for UT students shielding experiments
4-15-86	pH meter	Failed	Replaced pH controller amplifier
4-15-86	Count rate meter	Spikes	Cleaned cables
4-17-86	Count rate meter	Failed	Repaired cable connection
4-18-86	Pool exit water activity monitor	Range adjustment failed	Installed lead shielding over probe to reduce range
4-22-86	AC undervoltage relay	Failed	Replaced
4-30-86 thru 5-1-86	Key switch and Log-N signal	New	Connected to ORNL shift office display
5-13-86	Log-N amplifier	Routine	Calibrated
5-22-86	Security panel	Routine	Performed service to panel

Table 3. (Continued)

Date	Components	Trouble/change	Maintenance Performed
5-28-86	No. 1 safety recorder	Routine	Cleaned and lubricated drive and switches
5-28-86	Monitrons and CAMs	Routine	Calibrated
6-3-86	Teletalk box	Failure	Reworked and installed in control room and south annex laboratory
6-4-86	FRCAS	Routine	Quarterly functional test
6-19-86	$\Delta P$	Wire grounded on bridge	Repaired grounded wires
6-23-86 thru 6-27-86	Instruments	Routine	Performed quarterly checks

Table 4. Maintenance and changes, process systems

Date	Components	Trouble/change	Maintenance Performed
4-9-86	Acid check valve	Leak	Replaced
4-9-86	Demineralizer	Routine	Changed spool piece for regeneration
4-10-86	Acid tank	Routine	Installed coupling for rinsing
4-23-86	Skimmer pump motor	Burning odor	Service checks
5-8-86	Cell vent filters	Routine	Made iodine test on center bank, filters failed test
5-21-86 thru 5-23-86	Skimmer pump motor	Failed	Replaced motor bearings
6-11-86	Roof air damper	Failed	Replaced one of two solenoid valves

Table 5. Maintenance and changes, mechanical systems

Date	Components	Trouble/change	Maintenance Performed
4-2-86	South entry door latch	Failed	Replaced mechanical latch
4-7-86	Southwest fresh-air vent	No rodent proof screen	Installed a protective screen
4-14-86	Overhead crane	Routine	Inspection and service
4-24-86	Zircaloy-shield lifting tool	Routine	Modified for more effective lifting
5-12-86	Access ladder	New	Installed roof access ladder at northeast corner of Building 3010
6-27-86	Dewar platform, southeast	New	Modified platform for better fit

#### Operational Activities

The operational activities for the quarter are listed in Table 6.

Table 6. Operational activities

Date	Remarks
4-1-86	Completed the emergency electrical power quarterly test
4-2-86	Health physicist surveyed radiation level around pool with water level at normal +2 in. and then at normal -2 in.
4-2-86	Irradiated sample 86-04-01
4-9-86 thru 4-10-86	Regenerated demineralizer
4-10-86 thru 4-14-86	Irradiated sample 86-04-02
4-10-86	Installed wet tube in CP-17
4-12-86 thru 4-14-86	Irradiated sample 86-04-03
4-14-86 thru 4-18-86	Conducted shielding experiment for UT students
4-19-86 thru 4-21-86	Operated reactor to heat fuel in order to survey core for leaking fuel elements
4-21-86	Tested 18 fuel elements and 6 shim-safety rods for fission fragments leaks
4-23-86 thru 4-26-86	Conducted xenon experiment for UT students
5-2-86	Irradiated sample 86-05-01
5-2-86	Made a 4 point calibration check for each shim safety rod
5-2-86	Conducted operator training for 7 operators
5-7-86	Valved in center bank of cell vent filters and adjusted flow
5-10-86	Prepared BSF for scheduled power outages
6-10-86	Operated reactor at 24 W and made reactivity measurements on cryostat
6-19-86	Irradiated sample 86-06-03
6-30-86	Irradiated sample 86-05-03

Experiments

Work related to the National Low-Temperature Neutron Irradiation Facility, NLTNIF, is listed in Table 7.

Table 7. Experiment facilities activity, NLTNIF

Date	Remarks
4-22-86	Cryostat shielding tested for gamma, beta, and neutron leakage at 100 kW
5-6-86 thru 5-8-86	Installed new radiation shield in cryostat
5-9-86	Cryostat shield tested for gamma, beta, and neutron leakage at 100 kW
5-15-86	Made cryostat shield modifications
5-16-86	Cryostat shield tested for gamma, beta, and neutron leakage at 2000 kW
5-20-86	Received dewar ballast weight
5-22-86	Installed cryostat shield
6-10-86	Measured the cryostat reactivity
6-11-86	Installed stored energy mock-up in cryostat
6-12-86	Measured the cryostat reactivity

Fuel

Changes in the fuel inventory are reported in Table 8.

Table 8. Fuel and shim-safety rod status

	This quarter	Last quarter	Year to date
Fuel elements depleted	34*	0	34
Shim-safety rod fuel elements depleted	0	0	0
New fuel elements placed in service	0	0	0
New shim-safety rod fuel elements placed in service	0	0	0
Partially depleted shim-safety rod fuel elements	6	6	6
New fuel elements available for use	17	17	17
New shim-safety rod fuel elements available	7	7	7
Partially depleted fuel elements available for use (includes core)	28	28	28
New boron stainless steel shim-safety rods placed in service	0	0	0
Boron stainless steel shim-safety rods in service	6	6	6
Boron stainless steel shim-safety rods available for use	1	1	1

\*PCA fuel elements shipped to Savannah River Plant for reprocessing.

Experiment Facilities Assignments

Experiment facilities assignments are listed in Table 9. The tubes of the east D<sub>2</sub>O tank are not permanently assigned; they have been used by various Laboratory personnel for short-term sample irradiations.

Table 9. Experiment facilities assignments

Facility	Location	Division or sponsor
Dry thermal-neutron tubes (D-3-1 and -2)	East D <sub>2</sub> O tank	Operations
Wet thermal-neutron tubes (D-4-1 and -2, D-6-1, -2, -3, -4, and -5)	East D <sub>2</sub> O tank	Operations
National Low-Temperature Neutron Irradiation Facility <sup>a</sup> (NLTNIF)	Southwest corner of pool	Solid State

<sup>a</sup>Construction in progress.

Demineralizer Performance

Table 10 gives detailed information on the condition of the primary water system for the preceding year and pertinent data on the performance of the bypass demineralizer.

## SUMMARY OF SURVEILLANCE TESTS AT THE BSR

Table 11 is a tabulation of the completion dates of the surveillance tests required by the Technical Specifications. This table contains all the surveillance tests scheduled for frequencies of one test per month or longer. Other surveillance requirements which are not reported are satisfied by routine completion of daily and weekly check sheets, start-up checklists, hourly data sheets, the operating log book, and miscellaneous quality assurance tests.

Table 10. Demineralizer performance data

Run No.	Initiation date	Termination date	Throughput (gal)	Gross gamma (cpm/ml)		pH		Specific resistance (ohm-cm)	
				In	Out	In	Out	In	Out
57	11-20-79	4-8-80	2,750,000	1,866	134	5.3	5.5	1,084,000	2,038,000
58	4-9-80	5-29-80	1,000,000	1,979	123	5.3	5.5	808,000	1,832,000
59	5-30-80	6-2-80	5,000	1,950	125	5.3	5.6	774,000	1,538,000
60 <sup>a</sup>	6-3-80	8-4-80	1,750,000	1,929	106	5.4	5.6	1,278,000	3,466,000
61	8-5-80	10-30-80	1,850,000	1,824	118	5.4	5.6	1,148,000	2,600,000
62	11-4-80	2-26-81	2,600,000	1,587	110	5.4	5.6	1,368,000	4,319,000
63	3-2-81	6-20-81	2,200,000	1,271	151	5.5	5.7	1,233,000	3,960,000
64	6-29-81	8-11-81	1,250,000	1,941	141	5.4	5.7	896,000	2,258,000
65	8-12-81	9-8-81	425,000	2,163	142	5.2	5.4	445,000	1,126,000
66 <sup>a</sup>	9-19-81	1-3-82	850,000	1,666	119	5.4	5.6	1,138,000	1,980,000
67	1-4-82	4-5-82	2,400,000	1,874	150	5.4	5.6	970,000	1,691,000
68	4-7-82	7-8-82	2,000,000	1,841	138	5.3	5.5	915,000	1,841,000
69	7-9-82	7-27-82	750,000	1,962	129	5.2	5.4	720,000	1,136,000
70 <sup>a</sup>	9-22-84	8-30-83	1,900,000	527	59	5.2	5.4	1,180,000	2,034,000
71 <sup>b</sup>	8-31-83	5-15-84	2,693,560	2,961	166	5.6	5.8	1,030,000	1,830,000
72	6-5-84	9-11-84	2,851,200	--	--	5.5	5.7	1,025,000	2,000,000
73	9-13-84	2-8-85	2,650,000	2,467	230	5.6	5.9	758,000	1,289,000
74	2-16-85	4-1-85	1,114,560	2,565	--	5.6	6.1	468,000	1,501,000
75 <sup>a</sup>	4-2-85	7-16-85	3,389,760	3,337	282	5.7	6.1	736,000	1,590,000
76	7-19-85	12-6-85	4,354,460	3,727	196	5.7	5.9	840,000	1,818,000
77	12-10-85	4-9-86	3,543,400	1,268	104	5.7	5.8	1,023,000	2,033,000
78	4-11-85	--	--	--	--	--	--	--	--

<sup>a</sup>New resin in the demineralizer columns.

<sup>b</sup>The demineralizer operated on low flow (approximately 7 gpm) from September 26, 1983, to January 17, 1984, due to a failure of the booster pump.

Table 11. Summary of surveillance tests at the BSR

Test	Most recent test	Previous test
<u>Biennial tests</u>		
Inspection of the shim-safety rods	9-23-85	8-28-84
<u>Annual tests</u>		
Core $\Delta T$ channel calibration	3-21-86	9-17-85
Primary coolant flow channel calibration	12-13-85	9-17-85
Pool water-level channel calibration	6-30-86	3-20-86
Maximum rate of reactivity addition by the shim-safety rods	3-20-86	12-12-85
Reactivity assigned to the servo-control system	5-2-86	3-22-85
Subcriticality with each shim-safety rod at its upper limit while all other shim-safety rods are fully inserted	6-30-86	3-13-86
<u>Semiannual</u>		
Cell-ventilation filter efficiency		
A. Elemental iodine	12-19-85	9-26-85
B. Dioctyl phthalate	6-2-86	12-19-85
Radiation monitoring equipment calibration	5-28-86	2-28-86
Stack radiation monitor calibration	4-30-86	10-8-85
<u>Quarterly</u>		
Safety channel No. 1 calibration	6-30-86	3-18-86
Safety channel No. 2 calibration	6-30-86	3-18-86
Safety channel No. 3 calibration	6-30-86	3-18-86
Log-N channel calibration	6-30-86	3-18-86

Table 11. (Continued)

Test	Most recent test	Previous test
<u>Quarterly</u> (continued)		
Fission chamber channel calibration	6-30-86	3-18-86
Flapper valve position channel functional test	6-30-86	3-20-86
Measurement of release time and time of flight for the shim-safety rods	6-30-86	3-20-86
Containment closure system functional test	3-20-86	12-18-85
In-leakage during containment mode	3-20-86	12-18-85
<u>Others</u>		
Calibration of shim-safety rods	5-2-86	3-22-85
NLTNIF, pool water level high, functional test	4-2-86	1-3-86

## POOL CRITICAL ASSEMBLY

## OPERATIONS

The Pool Critical Assembly (PCA) is shutdown for shim-safety rod magnets and associated electronic components upgrading. The operational activities for the quarter are listed in Table 12.

Table 12. Summary of PCA operational activities

Date	Remarks
4-1-86	Transferred 11 PCA fuel elements to ORR pool
4-7-86	Transferred 6 PCA fuel elements to ORR pool
4-8-86	Transferred 9 PCA fuel elements to ORR pool
4-9-86	Transferred 8 PCA fuel elements to ORR pool
4-10-86	Moved 4 shim-safety rods to pool storage racks
4-10-86	Moved 2 fission chambers to pool storage racks
4-10-86	Removed the BSR grid adapter and placed on pool floor (grid will now accept ORR fuel)
4-10-86	Replaced 4 shim safety rods and 2 fission chambers using BSR/ORR grid adapters into PCA grid
5-3-86	Shipped 17 PCA fuel elements to Savannah River plant
5-14-86	Pulled up 4 shim-safety rod fuel elements and measured the radiation of each
5-23-86	Shipped 17 PCA fuel elements to Savannah River plant

## SURVEILLANCE TESTS AT THE PCA

Shim-safety-rod magnets and associated electronic components are being upgraded at the PCA. Until this work is completed, it will not be possible to make all the surveillance tests required at this facility by the Technical Specifications. Thus, a waiver of the PCA Technical Specifications surveillance test requirements during the proposed modification and component replacement period was granted.<sup>1</sup>

---

<sup>1</sup>Letter to B. L. Corbett from K. H. Poteet, subject "Waiver of Surveillance Tests at the PCA," March 26, 1985.



## INTERNAL DISTRIBUTION

- |                       |                                      |
|-----------------------|--------------------------------------|
| 1. S. J. Ball         | 17. M. W. Kohring                    |
| 2. G. H. Burger       | 18. R. V. McCord                     |
| 3. C. D. Cagle        | 19-20. F. E. Muggridge               |
| 4. H. D. Cochran      | 21. E. Newman                        |
| 5. G. H. Coleman      | 22. K. H. Poteet                     |
| 6. R. R. Coltman, Jr. | 23. J. A. Ray                        |
| 7. B. L. Corbett      | 24. R. M. Stinnett                   |
| 8. T. L. Dahl         | 25. J. H. Swanks                     |
| 9. W. A. Duggins      | 26. K. W. West                       |
| 10. M. K. Ford        | 27. R. S. Wiltshire                  |
| 11. T. P. Hamrick     | 28-29. Laboratory Records Department |
| 12. E. E. Hill        | 30. Laboratory Records, ORNL R.C.    |
| 13. R. W. Hobbs       | 31-32. Central Research Library      |
| 14. S. A. Hodge       | 33. Document Reference Section       |
| 15. S. S. Hurt        | 34. ORNL Patent Section              |
| 16. E. B. Johnson     |                                      |

## EXTERNAL DISTRIBUTION

35. Safety and Environmental Control Division, DOE, Oak Ridge, Tennessee 37831
36. N. Goldenberg, Director, Safety, QA, and Safeguards, Office of Support Programs, Department of Energy, Germantown, Maryland 20545
37. J. A. Lenhard, Office of Assistant Manager for Energy Research and Development, Department of Energy, Oak Ridge Operations Office, Oak Ridge, Tennessee 37831
38. L. E. Temple, Director, Construction Management, Office of Energy Research, Department of Energy, Washington, D. C. 20585
- 39-65. Technical Information Center, DOE, Oak Ridge, Tennessee 37831

