


# ornl

**OAK RIDGE  
NATIONAL  
LABORATORY**

**MARTIN MARIETTA**



3 4456 0147233 6

ORNL/TM-10350

**Bulk Shielding Facility  
Quarterly Report  
October, November, and December 1986**

T. P. Hamrick  
F. E. Muggridge

OAK RIDGE NATIONAL LABORATORY  
CENTRAL RESEARCH LIBRARY  
CIRCULATION SECTION  
1500 ROUTE 312  
**LIBRARY LOAN COPY**  
DO NOT TRANSFER TO ANOTHER PERSON  
If you wish someone else to see this  
report, send in name with report and  
the library will arrange a loan.

OPERATED BY  
MARTIN MARIETTA ENERGY SYSTEMS, INC.  
FOR THE UNITED STATES  
DEPARTMENT OF ENERGY

Printed in the United States of America. Available from  
National Technical Information Service  
U.S. Department of Commerce  
5285 Port Royal Road, Springfield, Virginia 22161  
NTIS price codes--Printed Copy: A03; Microfiche A01

*This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.*

Operations Division  
Reactor Operations Section

**BULK SHIELDING FACILITY QUARTERLY REPORT  
OCTOBER, NOVEMBER, AND DECEMBER 1986**

T. P. Hamrick  
F. E. Muggridge

SPONSOR: J. H. Swanks  
Operations Division

Date Published - March 1987

Notice: This document contains information of a preliminary nature. It is subject to revision or correction and, therefore, does not represent a final report.

Prepared by the  
Oak Ridge National Laboratory  
Oak Ridge, Tennessee 37831  
operated by  
Martin Marietta Energy Systems, Inc.,  
for the  
U.S. DEPARTMENT OF ENERGY  
under Contract No. DE-AC05-84OR21400



3 4456 0147233 6



## CONTENTS

	<u>Page</u>
LIST OF FIGURES . . . . .	v
LIST OF TABLES . . . . .	v
SUMMARY . . . . .	1
BULK SHIELDING FACILITY . . . . .	1
OPERATIONS . . . . .	1
Shutdowns . . . . .	3
Maintenance and Changes . . . . .	3
Operational Activities . . . . .	9
Experiments . . . . .	12
Fuel . . . . .	12
Experiment Facilities Assignments . . . . .	14
Demineralizer Performance . . . . .	14
SUMMARY OF SURVEILLANCE TESTS AT THE BSR . . . . .	14
POOL CRITICAL ASSEMBLY . . . . .	18
OPERATIONS . . . . .	18
SURVEILLANCE TESTS AT THE PCA . . . . .	18
DISTRIBUTION . . . . .	19



## LIST OF FIGURES

<u>Figure</u>		<u>Page</u>
1	Core loading 102, BSR . . . . .	2

## LIST OF TABLES

<u>Table</u>		<u>Page</u>
1	Basic operating data (October-December 1986) . . . . .	3
2	Analysis of shutdowns . . . . .	4
3	Maintenance and changes, instrumentation and controls . .	5
4	Maintenance and changes, process system . . . . .	8
5	Maintenance and changes, mechanical system . . . . .	9
6	Operational activities . . . . .	10
7	Experiment facilities activity, LTNIF . . . . .	12
8	Fuel and shim-safety rod status . . . . .	13
9	Experiment facilities assignments . . . . .	14
10	Deminerlizer performance data . . . . .	15
11	Summary of surveillance tests at the BSR . . . . .	16



**BULK SHIELDING FACILITY QUARTERLY REPORT  
OCTOBER, NOVEMBER, AND DECEMBER 1986**

**SUMMARY**

The BSR operated at an average power level of 1564 kW for 22.3% of the time during October, November, and December. Water-quality control in both the reactor primary and secondary cooling systems was satisfactory.

The PCA is shutdown for shim-safety rod magnets and associated electronic components upgrading.


**BULK SHIELDING FACILITY**

**OPERATIONS**

The BSR remained down for most of the quarter due to no request to operate. The basic operating data are shown in Table 1. The periods of operation were used for personnel training, ATNIF sample irradiation, functional testing, LTNIF functional testing and first experiment run, and student training.

The preliminary work for the Low-Temperature Neutron Irradiation Facility (LTNIF) installation continues.

Core loading 102 is shown in Fig. 1.



### BSR CORE

LOADING NO.	102
DATE	March 21, 1985
EXCESS REACTIVITY	4.95% $\Delta k/k$
OPERATING MASS	4014 g

#### ROD POSITIONS AT CRITICAL (With Operating Mass)

ROD NO.	IN. WITHDRAWN	
1	9.09	10.88
2	9.09	10.88
3	9.09	10.88
4	9.09	10.88
5	23.00	10.88
6	23.00	10.88

REMARKS:

Rod calibrations made at 4 kW  
and core flow  $\sim$ 1000 gpm.

2

				FC	Al Can	Al Can	Al Can	Al Can
81	82	83	84	85	86	87	88	89
				Al Can				
71	72	73	74	75	76	77	78	79
		EAST		OR-98-F	BSF-S-17	BSF-A10	BSF-S-18	BSF-A9
61	62	63	64	200	64	188	65	178
				65	66	67	68	69
		D <sub>2</sub> O		BSF-T6	M-111-F	YZP-0049	BSF-T2	BSF-T5
51	52	53	54	218	180	204	182	215
		TANK		BSF-S-T2	BSF-T1	BSF-S-T4	BSF-T3	Al Plug <sup>a</sup>
41	42	43	44	110	173	109	198	
				45	46	47	48	49
				M-110-F	M-59-H	M-102-F	M-104-F	BSF-T4
31	32	33	34	181	202	198	202	216
				35	36	37	38	39
				M-60-H	BSF-S-T1	M-95-F	BSF-S-T3	M-61-H
21	22	23	24	187	85	185	85	189
				25	26	27	28	29
				Al Plug				
11	12	13	14	15	16	17	18	19

<sup>a</sup>Core position for the Low-Temperature Neutron Irradiation Facility.

Fig. 1. Core loading 102, BSR.

Table 1. Basic operating data  
(October-December 1986)

	This quarter	Last quarter	Year to date
Total energy, kWd	32,137	12,767	66,850
Average operating power, kW	1,564	1,934	1,508
Time operating, %	22.3	7.2	11.9
Reactor availability, %	99.9	99.9	99.9
Reactor water radioactivity, cpm/ml (av)	309	1,675	1,925
Reactor water resistivity, ohm-cm (av)	1,485,000	1,198,000	1,686,250
Research samples	8	8	25

### Shutdowns

The reactor experienced twenty scheduled shutdowns and four unscheduled shutdowns during the quarter. The first unscheduled shutdown occurred when a noise spike from the micromicroammeter caused a reverse driving the rods to the seats. The second unscheduled shutdown occurred when Waste Operations Control Center experienced a high inert gas activity level entering the stack and requested that the BSR shut down. The third unscheduled shutdown occurred when the facility was discovered operating with only one CAM in the FRCAS. The fourth unscheduled shutdown occurred as a result of a log-N amplifier failure which caused a scram. Table 2 gives an analysis of the scheduled and unscheduled shutdowns.

### Maintenance and Changes

Maintenance and changes to the instrumentation components in the complex are listed in Table 3.

Maintenance and changes of the process systems are listed in Table 4.

Maintenance and changes of the mechanical systems are listed in Table 5.

Table 2. Analysis of shutdowns

Description of shutdown	Number
<u>Scheduled</u>	
Experimenters:	
ATNIF samples	8
Other samples	3
Maintenance:	
Functional systems checks	1
Quarterly checks	1
Reactor Operations:	
Training	<u>7</u>
Subtotal:	20
<u>Unscheduled</u>	
Experimenters:	
	0
Reactor Operations:	
	<u>4</u>
Subtotal:	4
TOTAL:	24

Table 3. Maintenance and changes, instrumentation and controls

Date	Components	Trouble/change	Maintenance performed
10-2-86	Servo module	Failure	Replaced the A/D converter
10-2-86	FRCAS	Routine	Made functional test
10-3-86	Connectors	Worn	Replaced three cable connectors on the servo module
10-7-86	Servo controller	Servo oscillation	Replaced software with an updated version
10-13-86	Nos. 1 and 2 safety channels	Zero shift	Adjusted
10-14-86	No. 3 safety chamber	Out of range	Repositioned chamber
10-14-86	Micromicroammeter	Noise	Replaced
10-22-86	Sigma amplifier	Failed	Replaced tube, calibrated, and returned to service
10-23-86 thru 10-24-86	Southwest CAM	Modified	The southwest CAM amplifier modified to include a slave recorder located in control room
10-23-86 thru 11-3-86	Southeast CAM	Chart drive failure	The southeast CAM chart drive repaired, calibrated, restored to service
10-29-86 thru 10-30-86	TV camera	New	Tested new TV cameras for remote monitoring
11-5-86	Signal for Emergency Response Center	New	Repaired and returned to service
11-14-86 thru 11-17-86	Log-N amplifier	Failed	Replaced amplifier, calibrated, and returned to service

Table 3. (Continued)

Date	Components	Trouble/change	Maintenance performed
12-1-86 thru 12-16-86	Instruments	Routine	Completed quarterly checks
12-1-86	Multipoint recorder	New	Installed a YEW multiple point recorder to replace two obsolete recorders
12-1-86	Chart drive motor	Failed	Replaced the No. 3 safety chart drive motor
12-1-86	Pool water level sensor	Upgrade	Installed additional relays to indicate either high or low pool water level
12-2-86	No. 6 rod lower limits contacts	Worn	Replaced
12-4-86	Auxillary fission chamber	New	Installed on instrument bridge for use by students
12-9-86	Servo controller	Servo oscillating	Adjusted servo deadband for smooth control
12-11-86	Cell ventilation radiation monitor	Zero shift	Adjusted set point for containment
12-11-86	Servo controller	Routine	Set algorithm for 2-MW operations
12-16-86	Power supply	Failure	Replaced bin No. 1 module power supply
12-17-86	Thermocouple	Failed	Replaced the heat exchange outlet thermocouple (TT-13)
12-18-86	No. 2 sigma amplifier	Worn	Replaced chassis connector (input signal)

Table 3. (Continued)

Date	Components	Trouble/change	Maintenance performed
12-29-86	No. 3 safety recorder	Routine	Calibrated and aligned mechanical stop
12-30-86	Log-N amplifier	Failed	Replace tubes, calibrated, and returned to service
12-31-86	No. 2 sigma amplifier	Failed	Replaced

Table 4. Maintenance and changes, process systems

Date	Components	Trouble/change	Maintenance performed
10-3-86	Exit water control valve	Need additional shielding	Installed lead box over valve controller in valve pit
10-14-86	Phosphate pump	Failed	Repaired and returned to service
10-17-86 thru 10-20-86	Skimmer vent and NOG water trap	New	Installed new skimmer vent NOG line with water trap
11-4-86	Demineralizer	Routine	Oriented spool piece for backwashing, then re-oriented for service
11-9-86 thru 11-14-86	Demineralizer	Routine	Oriented spool piece for regeneration, then re-oriented for service
11-17-86	Filter	Routine	Cleaned demineralizer feed water filter
12-16-86	Demineralizer	Routine	Oriented spool piece for regeneration
12-19-86	Process sink	New	Open trench to receive drain line

Table 5. Maintenance and changes, mechanical systems

Date	Components	Trouble/change	Maintenance performed
10-3-86	Relay	Worn	Replaced relay K-53 on the servo demand
10-3-86	Control room air conditioner system	Belt worn	Replaced belt
10-29-86	Tower fan coupling	Coupling failure	Replaced the stainless steel shot in coupling and returned fan to service
11-2-86	Tower fan coupling	Coupling failure	Replaced stainless steel shot in the north and south couplings
12-1-86 thru 12-3-86	Relay contacts	Dirty	Cleaned all electrical contacts

#### Operational Activities

The operational activities for the quarter are listed in Table 6.

Table 6. Operational activities

Date	Remarks
10-3-86	Completed sweeping and brushing pool floor and walls
10-3-86	Operated the reactor for I&C personnel to make functional checks
10-6-86	Operated reactor for experiment LTNIF-1
10-8-86 thru 10-9-86	Operated reactor and irradiated sample 86-09-04
10-15-86	Operated reactor and irradiated sample 86-09-01
10-19-86	Completed irradiation of sample 86-09-02
10-22-86	Moved ATNIF to storage, installed flying bridge and zircaloy shield.
10-23-86	Removed zircaloy shield to storage, and installed ATNIF
10-25-86	Operated reactor and irradiated sample 86-09-03
10-3-86 thru 10-26-86	Conducted startup training for 10 operators
10-30-86	Operated reactor for experiment LTNIF-4
11-3-86	Operated reactor for visitors and photography
11-4-86	Operated reactor for experiment LTNIF-4
11-5-86	Operated reactor and irradiated sample 86-11-01
11-10-86	Operated reactor and irradiated sample 86-11-02
11-13-86	Moved ATNIF to storage, installed shield, removed bridge, and engaged core with dryostat
11-14-86 thru 11-17-86	Operated reactor experiment LTNIF-1

Table 6. (Continued)

Date	Remarks
11-21-86	Operated reactor for experiment LTNIF-3
11-21-86 thru 11-26-86	Operated reactor and irradiated sample 86-11-03
11-3-86 thru 11-26-86	Conducted startup training for 8 operators
12-4-86	Measured water depth in three pool deep wells, SE = 17.5 ft, SW = 15.5 ft, and NW = 20.0 ft (Ref. 830 ft normal pool water level)
12-5-86	Conducted training for students (ATC, RC, NAW, and SU) during off shift
12-5-86 thru 12-7-86	Maintained data log for LTNIF laboratory
12-7-86	Completed quarterly containment checks
12-8-86 thru 12-11-86	Operated reactor for experiments LTNIF-1
12-11-86 thru 12-12-86	Operated reactor and irradiated sample 86-12-01
12-12-86	Backwashed demineralizer cation
12-5-86 thru 12-14-86	Conducted startup training for 6 operators
12-16-86 thru 12-19-86	Regenerated cation
12-20-86	Completed quarterly emergency electrical power test

Experiments

Work relating to the Low-Temperature Neutron Irradiation Facility, LTNIF, is listed in Table 7.

Table 7. Experiment facilities activity, LTNIF

Date	Remarks
10-6-86	Operated reactor about 78 h for first stored energy run, LTNIF-1
10-30-86	Operated reactor about 4.7 h for experiment LTNIF-4
11-4-86	Operated reactor about 1.7 h for experiment LTNIF-4
11-11-86	Installed LTNIF-1 into cryostat
11-14-86 thru 11-17-f86	Operated reactor about 70 h for experiment LTNIF-1
11-21-86	Operated reactor 3.4 h for experiment LTNIF-3
12-2-86	Installed replacement experiment for LTNIF-1
12-8-86 thru 12-11-86	Operated reactor 70 h for experiment LTNIF-1

Fuel

Changes in the fuel inventory are reported in Table 8.

Table 8. Fuel and shim-safety rod status

	This quarter	Last quarter	Year to date
Fuel elements depleted	0	0	34*
Shim-safety rod fuel elements depleted	0	0	0
New fuel elements placed in service	0	0	0
New shim-safety rod fuel elements placed in service	0	0	0
Partially depleted shim-safety rod fuel elements	6	6	6
New fuel elements available for use	17	17	17
New shim-safety rod fuel elements available	7	7	7
Partially depleted fuel elements available for use (includes core)	28	28	28
New boron stainless steel shim-safety rods placed in service	0	0	0
Boron stainless steel shim-safety rods in service	6	6	6
Boron stainless steel shim-safety rods available for use	1	1	1

\*PCA fuel elements shipped to Savannah River Plant for reprocessing.

Experiment Facilities Assignments

Experiment facilities assignments are listed in Table 9. The tubes of the east D<sub>2</sub>O tank are not permanently assigned; they have been used by various Laboratory personnel for short-term sample irradiations.

Table 9. Experiment facilities assignments

Facility	Location	Division or sponsor
Dry thermal-neutron tubes (D-3-1 and -2)	East D <sub>2</sub> O tank	Operations
Wet thermal-neutron tubes (D-4-1 and -2, D-6-1, -2, -3, -4, and -5)	East D <sub>2</sub> O tank	Operations
Low-Temperature Neutron Irradiation Facility (LTNIF)	Southwest corner of pool	Solid State

Demineralizer Performance

Table 10 gives detailed information on the condition of the primary water system for the preceding quarters and pertinent data on the performance of the bypass demineralizer.

## SUMMARY OF SURVEILLANCE TESTS AT THE BSR

Table 11 is a tabulation of the completion dates of the surveillance tests required by the Technical Specifications. This table contains all the surveillance tests scheduled for frequencies of one test per month or longer. Other surveillance requirements which are not reported are satisfied by routine completion of daily and weekly check sheets, start-up checklists, hourly data sheets, the operating log book, and miscellaneous quality assurance tests.

Table 10. Demineralizer performance data

Run No.	Initiation date	Termination date	Throughput (gal)	Gross gamma (cpm/ml)		pH		Specific resistance (ohm-cm)	
				In	Out	In	Out	In	Out
58	4-9-80	5-29-80	1,000,000	1,979	123	5.3	5.5	808,000	1,832,000
59	5-30-80	6-2-80	5,000	1,950	125	5.3	5.6	774,000	1,538,000
60 <sup>a</sup>	6-3-80	8-4-80	1,750,000	1,929	106	5.4	5.6	1,278,000	3,466,000
61	8-5-80	10-30-80	1,850,000	1,824	118	5.4	5.6	1,148,000	2,600,000
62	11-4-80	2-26-81	2,600,000	1,587	110	5.4	5.6	1,368,000	4,319,000
63	3-2-81	6-20-81	2,200,000	1,271	151	5.5	5.7	1,233,000	3,960,000
64	6-29-81	8-11-81	1,250,000	1,941	141	5.4	5.7	896,000	2,258,000
65	8-12-81	9-8-81	425,000	2,163	142	5.2	5.4	445,000	1,126,000
66 <sup>a</sup>	9-19-81	1-3-82	850,000	1,666	119	5.4	5.6	1,138,000	1,980,000
67	1-4-82	4-5-82	2,400,000	1,874	150	5.4	5.6	970,000	1,691,000
68	4-7-82	7-8-82	2,000,000	1,841	138	5.3	5.5	915,000	1,841,000
69	7-9-82	7-27-82	750,000	1,962	129	5.2	5.4	720,000	1,136,000
70 <sup>a</sup>	9-22-84	8-30-83	1,900,000	527	59	5.2	5.4	1,180,000	2,034,000
71 <sup>b</sup>	8-31-83	5-15-84	2,693,560	2,961	166	5.6	5.8	1,030,000	1,830,000
72	6-5-84	9-11-84	2,851,200	--	--	5.5	5.7	1,025,000	2,000,000
73	9-13-84	2-8-85	2,650,000	2,467	230	5.6	5.9	758,000	1,289,000
74	2-16-85	4-1-85	1,114,560	2,565	--	5.6	6.1	468,000	1,501,000
75 <sup>a</sup>	4-2-85	7-16-85	3,389,760	3,337	282	5.7	6.1	736,000	1,590,000
76	7-19-85	12-6-85	4,354,460	3,727	196	5.7	5.9	840,000	1,818,000
77	12-10-85	4-9-86	3,543,400	1,268	104	5.7	5.8	1,023,000	2,033,000
78	4-11-86	9-15-86	4,521,600	3,238	365	5.9	6.2	686,000	1,613,000
79	9-17-86	--	--	--	--	--	--	--	--

<sup>a</sup>New resin in the demineralizer columns.

<sup>b</sup>The demineralizer operated on low flow (approximately 7 gpm) from September 26, 1983, to January 17, 1984, due to a failure of the booster pump.

Table 11. Summary of surveillance tests at the BSR

Test	Most recent test	Previous test
<u>Biennial tests</u>		
Inspection of the shim-safety rods	9-23-85	8-28-84
<u>Annual tests</u>		
Core $\Delta T$ channel calibration	6-29-86	3-21-86
Primary coolant flow channel calibration	9-30-86	12-13-85
Pool water-level channel calibration	9-30-86	6-30-86
Maximum rate of reactivity addition by the shim-safety rods	12-16-86	9-25-86
Reactivity assigned to the servo-control system	5-2-86	3-22-85
Subcriticality with each shim-safety rod at its upper limit while all other shim-safety rods are fully inserted	12-16-86	9-25-86
<u>Semiannual</u>		
Cell-ventilation filter efficiency		
A. Elemental iodine	7-23-86	12-19-85
B. Dioctyl phthalate	12-12-86	6-2-86
Radiation monitoring equipment calibration	12-1-86	8-28-86
Stack radiation monitor calibration	9-5-86	5-6-86
NOG filter system efficiency		
Elemental iodine test - east bank	9-23-86	5-15-86
Elemental iodine test - west bank	10-28-86	5-20-86
Dioctyl phthalate test - east bank	9-23-86	3-7-86
Dioctyl phthalate test - west bank	10-28-86	9-23-86

Table 11. (Continued)

Test	Most recent test	Previous test
<u>Quarterly</u>		
Safety channel No. 1 calibration	12-15-86	9-24-86
Safety channel No. 2 calibration	12-15-86	9-24-86
Safety channel No. 3 calibration	12-15-86	9-24-86
Log-N channel calibration	12-4-86	9-24-86
Fission chamber channel calibration	12-4-86	9-24-86
Flapper valve position channel functional test	12-16-86	9-30-86
Measurement of release time and time of flight for the shim-safety rods	12-16-86	9-25-86
Containment closure system functional test	12-7-86	9-28-86
In-leakage during containment mode	12-7-86	9-28-86
<u>Others</u>		
Calibration of shim-safety rods	5-2-86	3-22-85
Emergency electrical power test	12-20-86	7-16-86
LTNIF, pool water level, functional test	4-2-86	1-3-86

## POOL CRITICAL ASSEMBLY

## OPERATIONS

The Pool Critical Assembly (PCA) is shutdown for shim-safety rod magnets and associated electronic components to be upgraded. The fuel elements have been shipped to Savannah River for reprocessing.

## SURVEILLANCE TESTS AT THE PCA

Shim-safety-rod magnets and associated electronic components are being upgraded at the PCA. Until this work is completed, it will not be possible to make all the surveillance tests required at this facility by the Technical Specifications. Thus, a waiver of the PCA Technical Specifications surveillance test requirements during the proposed modification and component replacement period was granted.<sup>1</sup>

---

<sup>1</sup>Letter to B. L. Corbett from K. H. Poteet, subject "Waiver of Surveillance Tests at the PCA," March 26, 1985.

## INTERNAL DISTRIBUTION

- |                    |                                      |
|--------------------|--------------------------------------|
| 1. S. J. Ball      | 16. R. V. McCord                     |
| 2. G. H. Burger    | 17-18. F. E. Muggridge               |
| 3. H. D. Cochran   | 19. E. Newman                        |
| 4. G. H. Coleman   | 20. K. H. Poteet                     |
| 5. B. L. Corbett   | 21. J. A. Ray                        |
| 6. W. A. Duggins   | 22. R. M. Stinnett                   |
| 7. M. K. Ford      | 23. J. H. Swanks                     |
| 8. T. P. Hamrick   | 24. K. W. West                       |
| 9. E. E. Hill      | 25. R. S. Wiltshire                  |
| 10. R. W. Hobbs    | 26-27. Laboratory Records Department |
| 11. S. A. Hodge    | 28. Laboratory Records, ORNL R.C.    |
| 12. S. S. Hurt     | 29-30. Central Research Library      |
| 13. E. B. Johnson  | 31. Document Reference Section       |
| 14. H. R. Kerchner | 32. ORNL Patent Section              |
| 15. M. W. Kohring  |                                      |

## EXTERNAL DISTRIBUTION

33. Safety and Environmental Control Division, Department of Energy, Oak Ridge, Tennessee 37831
34. N. Goldenberg, Director, Safety, QA, and Safeguards, Office of Support Programs, Department of Energy, Germantown, Maryland 20545
35. J. A. Lenhard, Office of Assistant Manager for Energy Research and Development, Department of Energy, Oak Ridge Operations Office, Oak Ridge, Tennessee 37831
36. L. E. Temple, Director, Construction Management, Office of Energy Research, Department of Energy, Washington, D. C. 20585
- 37-66. Technical Information Center, Department of Energy, Oak Ridge, Tennessee 37831

